


2098
09/10/14

Performance Certificate

- 1 Name of the Department : The Chief Construction Engineer(R&D)
P B No.1569, Akbar Road
Secunderabad - 500 003
- 2 Name of the Work : Provision of DRDO Assessment and Interview Facility at
RCI, Hyderabad.
- 3 Amount of estimate with reference to sanction : 358.47 lakhs
- 4 Name of the Contractor with Address : B Durga Reddy Infrastructures Pvt. Ltd
36-46-5/3, 2nd Floor, Annapurna complex
Urvasi jn, Kancharapalem
Visakhapatnam - 530
- 5 Agreement No and Date : CCE(R&D)/CA/CIV/DRDO/12/2011-12
dated 13 Oct 2011
- 6 Value of Contract : 358.47 lakhs
- 7 Date of Commencement of the Work : 13-Oct-11
- 8 Date of Completion of the Work as per Agreement : 12-Oct-12
- 9 Actual Date of Completion of the Work : 12-Jan-13
- 10 Value of Work (anticipated)
(Final bill pending) : 378.00 lakhs
- 11 Balance Value of Work to be done : NA
- 12 Physical & Financial Progress :

Sl. No.	Description of Item	Unit	Quantity	B) Financial (Rs.)
A	Physical (Principal Item of Work)			
	i) Earth Work Excavation	Cum	2967.57	12.54 Lakhs
	ii) PCC	Cum	276.03	11.07 Lakhs
	iii) RCC	Cum	731.12	45.94 Lakhs
	iv) Reinforcement steel	MT	75.31	52.34 Lakhs
	v) Shuttering	Sqm	5014.23	20.55 Lakhs
	vi) Brick Masonry	Cum	596.32	26.15 Lakhs
	vii) Plastering & painting	Sqm	5886.30	22.56 Lakhs
	viii) Flooring (a) Ceramic Tiles	Sqm	823.00	8.69 Lakhs
	(b) Vetrified Tiles	Sqm	1072.62	22.16 Lakhs
	c) Granite & Marble	Sqm	641.14	23.68 Lakhs
	ix) False Ceiling (Gride & Gypsum board)	Sqm	1291.46	12.82 Lakhs
	x) Cet roof treatment	Sqm	1671.99	17.55 Lakhs
	xi) Roads and drains			21.45 Lakhs



(Dr. K. RADHAKRISHNA)

SC 'G'

FOR CHIEF CONSTRUCTION ENGINEER (R&D)



SC GAUR

Col

For CCE (R & D) South
Secunderabad