


Performance Certificate

- 2096
09/10/14
- 1 Name of the Department : The Chief Construction Engineer(R&D)
P B No.1569, Akbar Road
Secunderabad - 500 003
 - 2 Name of the Work : Provision of civil works and services for block - II & III of
CIC at CPDC, Hyderabad
 - 3 Amount of estimate with reference to sanction : 642.55 lakhs
 - 4 Name of the Contractor with Address : B Durga Reddy Infrastructures Pvt. Ltd
36-46-5/3, 2nd Floor, Annapurna complex
Urvasi jn, Kancharapalem
Visakhapatnam - 530
 - 5 Agreement No and Date : CCE(R&D)/CA/CIV/CIC1/02/2012-13
dated 09 Apr 2012
 - 6 Value of Contract : 642.55 lakhs
 - 7 Date of Commencement of the Work : 9-Apr-12
 - 8 Date of Completion of the Work as per Agreement : 8-Jul-13
 - 9 Actual Date of Completion of the Work : 8-Apr-13
 - 10 Value of Work Done : 712.22 lakhs
 - 11 Balance Value of Work to be done : NA
 - 12 Physical & Financial Progress :

Sl. No.	Description of Item	Unit	Quantity	B) Financial (Rs.)
A	Physical (Principal Item of Work)			
	i) Earth Work Excavation	Cum	5273.00	19.50 Lakhs
	ii) PCC	Cum	377.15	15.50 Lakhs
	iii) RCC	Cum	961.20	63.40 Lakhs
	iv) Reinforcement steel	MT	148.00	110.00 Lakhs
	v) Shuttering	Sqm	7184.53	24.52 Lakhs
	vi) Brick Masonry	Cum	653.54	31.90 Lakhs
	vii) Plastering & painting	Sqm	9351.29	18.67 Lakhs
	viii) Flooring (VDF)	Sqm	2865.58	29.82 Lakhs
	ix) Structural steel work(PEB)	MT	113.77	155.55 Lakhs
	x) Cet roof treatment	Sqm	414.00	04.35 Lakhs
	xi) Sandwich panel	Sqm	2634.36	89.57 Lakhs
	xii) Roads and drains			57.65 Lakhs


(Dr. K. RADHAKRISHNA)
SC 'G'
FOR CHIEF CONSTRUCTION ENGINEER (R&D)


S C GAUR
Col
For CCE (R & D) South
Secunderabad