

Experience Certificate

1. Name of the Department : The Garrison Engineer (Wks) II,
Director General Naval Project,
Naval Base Post, Visakhapatnam – 530 014
2. Name of the Work : Provision of Auxiliaries and support services
Bay at INS EKSILA, Visakhapatnam
3. Amount of estimate with reference : Rs. 563.40 Lakhs
To sanction
4. Name of the Contractor with : M/s B.Durga Reddy & Co.,
Address : Engineers & Contractors,
IInd Floor, Annapurna Complex, Urvasi Jn. V.S.P
5. Agreement No and Date : DDG & CE (V) 07 of 2008 - 09
6. Value of Contract : Rs. 563.40 Lakhs
7. Date of Commencement of the Work : 18.08.2008
8. Date of Completion of the Work : 17.08.2009
As per Agreement
9. Actual Date of Completion of the Work : 14.04.2010
10. Value of Work Done : Rs. 585 Lakhs
11. Balance Value of Work to be done : - NA -
12. Physical & Financial Progress

Sl.No	Description of Item	Financial Year Wise Progress				
		2008-2009	2009-2010	2010-2011	2011-2012	2012-2013
A	Physical (Principal Items of Work)	Cum	Cum	Cum	Cum	Cum
	i)Earth Work Excavation	3000	800			
	ii) Formation of Embankment	800	2600			
	iii) Cement Concrete	600	1290			
	iv)Masonry	200	400			
	v) Revetment	---	---			
	vi) AC sheet roofing	---	2700 M ²			
	vii) Ironite flooring		1000 M ²			
	viii) Structural Steel Fabrication erection	---	340 Tonnes			
	IX) Reinforcement Steel	80 Tonnes	80 Tonnes			
B	Financial	Rs. 260.90 Lakhs	Rs. 282.90 Lakhs	Rs. 13.60 Lakhs	Rs. 4.50 Lakhs	Rs. 21.65 Lakhs

COUNTER SIGNED

(Signature)

(AK Vasudevan)

Col
CWE (Works) 2
DGNP (V)

(Signature)

(V Madhusudan)

EE
Garrison Engineer (Wks)2
DGNP, Visakhapatnam